

## Construction Schedule

Section	Description	Utility Relocations Start	Construction Start	Construction Finish
South Marietta Parkway Intersection	Median on Fairground and intersection improvements between Commerce and Haley	Underway	Underway	Spring 2011
Haley to Rigby (postponed pending funding)	Median sidewalks, landscaping between Haley and Rigby	TBD	TBD	TBD
Roswell Street Intersection	Traffic signal upgrades with median and brick sidewalks along Roswell	Complete	Underway	Substantially Complete
Roswell Street Intersection	Brick sidewalks, landscaping, and ornamental street lights	Complete	Winter 2011	Fall/Winter 2011
North Marietta Parkway Intersection	Traffic Signal Upgrades	Underway	Underway	Spring 2011
North Marietta Parkway Intersection	Median sidewalks, landscaping, intersection improvements between Rigby and Birney	Underway	Underway	Summer 2011
Birney to Cobb Parkway	Median, Sidewalks, landscaping, roundabout at Allgood Road	Fall/Winter 2010	Winter 2010	Spring 2012