

Pressure Reducing Valve Test	Location & Floor	Make & Model	Setting	Static Pressure		Residual Pressure (Flowing)		Flow Rate
				Left (psi)	Outlet (psi)	Inlet (psi)	Outlet (psi)	Flow (gpm)
Test Description	<p>Hydrostatic: Hydrostatic tests shall be made at not less than 200 psi (13.6 bars) for 2 hours or 50 psi (3.4 bars) above static pressure in excess of 150 psi (10.2 bars) for 2 hours. Differential dry-pipe valve clappers shall be left open during the test to prevent damage. All aboveground leakage shall be stopped.</p> <p>Pneumatic: Establish 40 psi (2.7 bars) air pressure and measure drop, which shall not exceed 1 ½ psi (0.1 bars) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop, which shall not exceed 1 ½ psi (0.1 bars) in 24 hours.</p>							
Tests	All piping hydrostatically tested at ____psi ____ bars for ____hrs If no, state reason:							
	Dry piping pneumatically tested <input type="checkbox"/> Yes <input type="checkbox"/> No							
	Equipment operates properly <input type="checkbox"/> Yes <input type="checkbox"/> No							
	Do you certify as the sprinkler contractor that additives and corrosive chemicals, sodium silicate or derivatives of sodium silicate, brine, or other corrosive chemicals were not used for testing systems or stopping leaks? <input type="checkbox"/> Yes <input type="checkbox"/> No							
	Drain Test	Reading of gauge located near water supply test connection: ____psi (____bars)			Residual pressure with valve test in connection open wide: ____psi (____bars)			
	Underground mains and lead in connections to system risers flushed before connection made to sprinkler piping:							
Verified by copy of the U-Form No. 85B <input type="checkbox"/> Yes <input type="checkbox"/> No						Other (explain):		
Flushed by installer of underground sprinkler piping <input type="checkbox"/> Yes <input type="checkbox"/> No								
If powder-driven fasteners are used in concrete, has representative sample testing been satisfactorily completed? <input type="checkbox"/> Yes <input type="checkbox"/> No						If no, explain:		
Blank Testing Gaskets	Number Used		Locations			Number Removed		
Welding	Welded Piping? <input type="checkbox"/> Yes <input type="checkbox"/> No							
	If yes:							
	Do you certify as the sprinkler contractor that welding procedures comply with the requirements of at least AWS D10.9, Level AR-3? <input type="checkbox"/> Yes <input type="checkbox"/> No							
	Do you certify that the welding was performed by welders qualified in compliance with the requirements of at least AWS D10.9, Level AR-3? <input type="checkbox"/> Yes <input type="checkbox"/> No							
Do you certify that welding was carried out in compliance with a documented quality control procedure to ensure that all discs are retrieved, that openings in piping are smooth, that slag and other welding residue is removed, and that the internal diameters of piping are not penetrated? <input type="checkbox"/> Yes <input type="checkbox"/> No								
Cutouts (Discs)	Do you certify that you have a control feature to ensure that all cutouts (discs) are retrieved? <input type="checkbox"/> Yes <input type="checkbox"/> No							
Hydraulic Data Nameplate	Nameplate provided? <input type="checkbox"/> Yes <input type="checkbox"/> No			If no, explain:				
Remarks	Date left in service with all control valves open:							
Test Witnessed By	Name of Sprinkler Contractor:							
	For Property Owner (signed)				TITLE		DATE	
	For Sprinkler Contractor (signed)				TITLE		DATE	
Additional Explanation and Notes:								