

City of Marietta
Powder Springs Street Streetscapes
August 16, 2010 Bi-Weekly Schedule Update

- Construction of curb on all medians is complete.
- By September 16 all overhead utilities along the Powder Springs Street Streetscape, with the exception of those owned by AT&T, will be relocated underground.
- Paving along the Powder Springs Street Streetscape has begun and should be complete by August 16. All paving occurs overnight.
- Construction at the entrance to the Big Lots shopping center is complete.
- Installation of pedestrian and street lights along the south and east side of the street began on August 2 and should be complete by the end of August.
- Ornamental bus shelters should be installed by August 20, however bus stop signs are currently in place.
- Traffic and mast arm signal construction should begin August 15.
- Curb work at the northwestern corner of Sandtown Road is complete.
- Construction on the new plaza at the intersection of Powder Springs Street and Chestnut Hill Road is ongoing and should be complete within a month.
- Construction at the intersection of Powder Springs Street and Sandtown Road is ongoing.