



80% Construction Inspection

80% Construction Inspection

The focus of the 80% Construction Inspection is ceiling cover up and drop ceilings. All completed work must comply with approved plan. Approved plans must be on site at all times during the construction process.

Checklist Items for This Phase:

- All wall penetrations should be filled
- Ceiling grid should be in place
- All electrical boxes should be closed
- Floor / ceiling penetrations should be filled
- Light fixtures should be tied at corners
- Required dampers / duct detectors should be installed
- Sprinkler head placement and spacing should match sprinkler plans