

City of Marietta
Central Business District Improvement Project
January 14, 2010 Weekly Schedule Update

North Park Square

- Parking closure for water main construction to continue between Root Street and Church Street
- Concrete cap to be poured across portion of water main trench from Cherokee Street to Root Street. Temporary steel plates will be installed to allow parking while concrete cures. Plates will be removed once concrete cures.
- Portion of water main trenches within 6 feet of curb will remain 1.5" below asphalt surface to allow milling of asphalt for repaving of North Park Square from East to West Park scheduled to begin March/April
- Lane closures for water main tap at North/East Park to be completed January 14th

Detour and traffic control stage change scheduled January 25th

- Intersection at North / East Park to be closed for 2 to 3 weeks starting January 25 for crosswalk construction. Portion of intersection allowing traffic from East Park to North Park Square will be open – remainder of intersection will be closed
- Detours and lane shifts to be installed over weekend of January 23/24.
- Signs directing drivers to the square, parking deck and Mill Street parking will be provided along the detour route
- Cherokee Street from Lawrence Street to Hansel Street will be temporarily converted to 2 way traffic to provide access to the Cobb County parking deck employee entrance.
- Lawrence Street from East Park Square to Waddell Street will be closed and used for staging materials during this stage
- Pedestrian crossings across Cherokee Street and Lawrence Street will be provided.

South Park Square

- Traffic at the intersections of South/East and South/West Park Square to be restored to normal pattern once concrete has cured to a satisfactory strength – anticipated mid-week
- Crosswalks will be extended across the remainder of intersections at South/East and South/West Park in future phase anticipated in March/April

East Park Square

- Traffic at the intersections of South/East and South/West Park Square to be restored to normal pattern once concrete has cured to a satisfactory strength – anticipated mid-week
- Crosswalks will be extended across the remainder of intersections at South/East and South/West Park in future phase anticipated in March/April
- Crosswalks will be extended across the remainder of intersections at South/East and South/West Park in future phase anticipated in March/April
- Lane closures for water main tap at North/East Park to be completed January 14th

Detour and traffic control stage change scheduled January 25th

- See North Park Square above

West Park Square

- Traffic at the intersections of South/East and South/West Park Square to be restored to normal pattern once concrete has cured to a satisfactory strength – anticipated mid-week
- Crosswalks will be extended across the remainder of intersections at South/East and South/West Park in future phase anticipated in March/April